EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements roads and Drains in Amruthahalli Easterside Sourroundings roads in ward 07 Kodigehalli Sub Division
2	Amount of Work Portion	4198290.00
3	Estimated Cost	42.00
4	Name of Contractor	Sri. A. Manjunath
5	Agreement No.	EE/BTP/BBMP/E-PMT/348/2013-14
6	No. and date under which work order issued	348/13-14, Dt:15.02.2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	10|4|2014
9	Date of receipt of application in the sub division office	10|4|2014
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	Yes
13	Work carried out during 2nd extension	
14	Timenow applied for	380 days
15	Date of recommending time limit appled for	
16	Whether the orginal application of the contractor is enclosed	
17	Balance of work remaining to be done	No
18	Probable time required for completion of remaining work	
19	Cost of work chrged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	UGD Work under progress Penalty Imposed.
22	Remarks of the EE with the daily rate of penalty proposed	Approved by as per AEE penalty Report

Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92